



CTF3 COLLABORATION MEETING 2003



30 September 2003

2003 Commissioning results and conclusions

R. Corsini for the CTF3 Team



CTF3 layout (July-August 2003)









CTF3 commissioning schedule









CTF 3 Main objectives for 2003

- <u>1st period</u> (July 14th \Rightarrow August 15th)
 - Hardware commissioning

Main items: gun, pre-bunchers, buncher, accelerating structures, RF pulse compression system, diagnostics

- Nominal beam parameters (current and pulse length) at the end of the injector
- <u>2nd period</u> (October 20th \Rightarrow November 14th)
 - Optimization and complete characterization of the nominal beam*
 - * No slits for beam cleaning available in the 1^{st} period



Commissioning highlights





1.	June 30 th	CTF3 closed, start HV & RF conditioning	Gun HV to 140 kV gun pulser problem
2.	July 7 th	First beam (140 keV) - but pulse is unstable	
3.	July 15 th	Pulse stable, low-energy, unbunched beam transported to BPM 402	
4.	July 17 th - 28 th	Gun HV power supply broken, multipacting problems in PB1 & PB2	
5.	July 29 th	First accelerated beam	0.5 A, 300 ns, 20 MeV
6.	August 5 th	Nominal current, short pulse – full beam loading	3.5 A, 300 ns, 20 MeV
7.	August 12 th	Nominal current, nominal pulse length	3.5 A, 1.5 µs, 20 MeV
8.	August 13 th	Higher current beam (70 MW RF compressed pulse) 4.5 A, 1.5 μs, 20 MeV





Main beam parameters

	Nominal	Achieved
I	3.5 A	4.5 A
τ_p	1.5 μs	1.5 μ <i>s</i>
E	20 MeV	20 MeV
ε _{n,rms}	100 π mm mrad	60-90 π mm mrad *
$ au_{bunch,rms}$	5 p <i>s</i>	~ 6.5 ps *

* for 3.5 A, 1.5 μs beam









Beam signals in BPE 125 and BPM 402 nominal pulse length









August 13^{th} 6 A from gun 1.5 μ s

Analog signals from scope read-out



Beam position measurements







Beam transport







Diagnostics: screens





MTV 165 - Vidicom phosphor screen Dark current (pulsing off)







Problems at high current:

Under investigation

- parasitic signals
- both negative and positive signals
- strange pulse shapes (in time)
- saturation problems

SEMgrid profiles

August 13th 0.7 A - 300 ns - 21.5 MeV



July 31st 1 A - 320 ns - 25.5 MeV





Diagnostics: screens



MTV 500 - CCD camera carbon screen

quad scan of August 13th





R. Corsini - 29 September 2003



Beam emittance



Two scans were performed using MTV500 (CCD camera), in different conditions on August 8th and 13th

In the 2nd scan, two series of images have been taken, with and without a baseline offset in the video signal, in order to eliminate the beam halo (low energy component ?)



Aug 8th 1.4 A, 320 ns, 20 MeV saturation in mtv500 ?

- * Horizontal:
- emittance (norm rms) = 160 mm.mrad
- betax = 4.05 m
- alphax = -4.53
- * Vertical:
- emittance (norm rms) = 330 mm.mrad
- betay = 0.77 m
- alphay = +0.58

Aug 13th 4.5 A. 650ns, 20 MeV

Halo included

- * horizontal:
- norm emittance (rms) = 128.4 mm.mrad
- betax = 2.90 m
- alphax = -3.21
- * vertical:
- norm emittance (rms) = 144.6 mm.mrad
- betay = 0.74 m
- alphay = +0.46

Halo suppressed

- * horizontal:
- norm emittance (rms) = 60.9 mm.mrad
- betax = 2.36 m
- alphax = -2.75

* vertical:

- norm emittance (rms) = 87.9 mm.mrad
- betay = 0.66 m
- alphay = +0.43



Bunch length - phase scan method





Two phase scans were performed measuring the beam energy spread with MTV440 in different conditions on August 5th (vidicom), and 15th (CCD camera).

The minimum values of the measured energy spread were respectively 0.56 % and 0.87 %. The best fit to the calculated curves is obtained correcting these values with an "uncorrelated spread" of 0.45 % and 0.3 %, yielding respectively 0.33 % and 0.74 % for the corrected values.



MTV500 carbon screen

2 A, 20 MeV

fast time scale, accum.





- Bunch length ~ 9 ps rms
- Assuming 3 ps time jitter, 3 ps intrinsic resolution and 3 ps slit contribution, the estimated bunch length would be ~ 6 ps



Beam loading I





<u>Full beam loading - compressed RF pulse</u> August 12th (3.5 A) First CTF3 fully loaded operation - no RF compression August 5th (~ 3 A)



R. Corsini - 29 September 2003



Beam loading II



Beam Loading experiment

- P_MK503 = 31 MW no pulse compression
- E = 20 MeV
- I_BPE125 = 2.2 A
- I_BPM402 = 2.06 A
- I_BPM502 = 1.73 A
- Evaluate RF power out of TDS structure with and without RF, using output signals and peak power measurements at MKS03 output.
- Assumed 5% losses in waveguides plus attenuation in structure calculated with Erk's spreadsheet.



- Compare with calculations from Erk's spreadsheet:
 - With RF $P_{out} = 2 MW$ for I = 1.8 A ($\Delta E = 13.26 MV$) • Without RF $P_{out} = 4.7 MW$ for I = 1.8 A ($\Delta E = -5.56 MV$)



Beam Loading & Energy gain



 Assume energy gain in buncher as a function of beam current

- Calculate energy gain needed in ACS305 and ACS330 in order to reach 20 MeV (taking into account 5% losses in waveguides)
- Calculate (Erk's spreadsheet) power needed in each structure
- Compare with experimental data





PB1 & PB2 Multipacting













RF signals - 31 July











f = f₀ = 2.998 590 GHz







f = 2.998 390 GHz







f = 2.998 490 GHz







f = 2.998 590 GHz







f = 2.998 690 GHz







f = 2.998 790 GHz







f = 2.998 890 GHz







Simulations - low current - beam at the buncher exit

2.06 . 10 9





Simulations - low current - beam at the buncher exit





Beam damage in spectrometer vacuum chamber







E JE A ANT FRANK PERSON



Photographs: courtesy Ghislain Rossat ©

R. Corsini - 29 September 2003





Measurements performed in B.2001, Klystron gallery on 14/8/03, 11:30-13:30h

Beam conditions: pulse repetion rate 5 Hz, beam current 3.5 Amp

Measuring equipment: AD6, Babyline, REM counter type Studsvik, Ion chamber type PMI (yellow) - The measuring error for the instruments is about 20-30% of the measured value and about +/- 10 uSv/h for the REM counter (neutron dose rates).

Along the klystron gallery (above the beamline) no significant dose rates were measured. Feedthrough no.4 and 3 are the only weak points where higher dose rate levels were measured.

1. Beam to spectrometer

a) above wave guide feedthrough no.4

```
dose rate: 750 uSv/h (100 uSv/h neutron + 650 uSv/h gamma)
```

The babyline instrument showed dose rates up to 5 mSv/h in the hole; a shielded measurement showed that this high dose rate is mostly due to low energy photons. The high dose rate is very localised above the hole;

b) beside wave guide feedthrough no. 4

dose rate: **57 uSv/h** (20 uSv/h neutron + 37 uSv/h gamma)

c) gangway beside wave guide feedthrough no. 4 no measurement done

d) above wave guide feedthrough no. 3

dose rate: 34 uSv/h (30 uSv/h neutron + 4 uSv/h gamma)

e) CTF2, feedthrough for Laser

dose rate: 10 uSv/h

f) CTF2, feedthrough for RF wave guide (not yet installed)

dose rate: not measurable

2. Beam to dump

a) above wave guide feedthrough no. 4

dose rate: 1.9 mSv/h (200 uSv/h neutron + 1.7 mSv/h gamma)

The babyline instrument showed dose rates up to 10 mSv/h in the hole; a shielded measurement showed that this high dose rate is mostly due to low energy photons. The high dose rate is very localised above the hole;

b) beside wave guide feedthrough no. 4

dose rate: 108 uSv/h (40 uSv/h neutron + 68 uSv/h gamma)

c) gangway beside wave guide feedthrough no. 4

dose rate: 18 uSv/h (10 uSv/h neutron + 8 uSv/h gamma)

d) above wave guide feedthrough no. 3

dose rate: 24 uSv/h (20 uSv/h neutron + 4 uSv/h gamma)

e) CTF2, feedthrough for Laser

dose rate: 5 uSv/h (gamma/neutron)

f) CTF2, feedthrough for RF wave guide (not yet installed)

dose rate: not measurable

Although quite high dose rate levels were measured at some specific positions, the ambient dose rates were about or slightly above the limits for the permanent stay in the gallery (simple controlled area). The limits for transient conditions were not exceeded at the working places beside. Any stay above the feedthrough has to be avoided and a radiation warning sign was placed to warn people about the higher radiation levels.

The operational pulse repetition rate is currently at 0.8 Hz, ~ about a factor 5 lower as during the measurements. Since higher repetition rates and currents are possible and in order to optimise the radiological situation, the filling and shielding of the feedthroughs is recommended and should be done before the next run of CTF3. This should be also applied to all feedthroughs with higher numbers and which are not yet filled with shielding material.





Other beam measurements & tests







<u>1st Commissioning period</u>

(July 14th \Rightarrow August 15th)

- Nominal beam parameters reached (3.5 A, 1.5 μs , 20 MeV)
- Preliminary measurements on emittance and bunch length within requirements
- Successful full beam loading operation
- Most of hardware & diagnostics commissioned
- RF pulse compression system OK
- Problems with SEM-grid (time resolved energy spectrum)
- Problems with PB1 (multipacting and beam-induced detuning)

But operation without PB1 possible (eventually build and install copy of PB2)

<u>2nd Commissioning period</u> (October 20th \Rightarrow November 14th)

- Installation within schedule
- Test operation without PB1, beam cleaning chicane, study SEM-grid problems
- Optimization and complete characterization of the nominal beam
- Test bunch compression with cleaning chicane
- Obtain "power mode" beam parameters (5 A, 200 ns)