



CTF3 Collaboration Meeting 23. – 25. 11. 2004

Magnets for CTF3

Th. Zickler

CERN





- → Slim Quadrupoles QG for TL1, CR and TL2
- → Corrector Magnets for TL1, CR and TL2
- ➔ Recuperated Quadrupoles from LURE for CR
- → Sextupoles XC for CR
- → Bending Magnets BF for TL2
- ➔ Quadrupoles for TL2 (CELSIUS)
- Quadrupoles for TBL and TB test stand
- ➔ Wigglers for DL and CR

Accelerator

Technology Department



CTF3 Layout







CTF3 Layout

CTF3 Collaboration Meeting 29. & 30. November 2005



Accelerator

Technology Department



AT/MEL/MI/tz



-

->

11 QG Quadruples (+1 set of spare coils) needed for the combiner ring (2) and the TL1 (4), TL2 (4) transfer lines

New design made by B. Langenbeck respecting the restricted space near the injection and extraction areas of the combiner ring (figure-ofeight type)







\leq	
tion Meeting 29. & 30. November 2005 AT	Nominal field gradient
	Nominal current
	Yoke length
	Bore diameter
	Integrated field ∫B·dI
	Resistance
	Inductance
	Dissipated power
ollabora	Total weight
CTF3 C(

field gradient	8 T/m
current	195 A
ngth	253 mm
meter	100 mm
ed field ∫B·dl	2.4 Tm/m
nce	< 85 mΩ
nce	~ 17 mH
ed power	3 kW
eight	250 kg

6





- AT/MEL/MI/tz
- Manufacturing by BINP/Novosibirsk
- → Contract was signed in October 2004
- → 35 quadrants (~ 8 complete magnets) manufactured
- → All quadrants mechanically measured at BINP and within Specification
- ➔ 4 coils manufactured and actually under test
- ➔ 1 support manufactured
- Production delay delivery foreseen beginning of 2006





AT/MEL/N



- → 33 Horizontal/vertical corrector magnets including supports needed for the combiner ring (20) and the TL1 (5), TL2 (5) transfer lines
- ➔ Design based on Delay Loop correctors from Frascati
- → Spanish contribution via CIEMAT
- ➔ Manufacturing at ANTEC, Spain
- → All laminations are punched
- ➔ 2 prototypes manufactured and send to CERN for approval
- Mechanical design approved with minor modifications
- Magnetic measurements delayed due to an accident in hall 867
- Delivery foreseen beginning of 2006







9.8 x 10⁻³ T

±7 A

100 mm

128 mm

128 mm

0.003 Tm

310 mΩ

84 mH

31 W

and the second se	
Nominal field	
Nominal current	
Yoke length	and the
Horizontal aperture	annen
Vertical aperture	
Integrated field ∫B·dI	
Resistance per plane	
Inductance per plane	
Dissipated power	

	9	



AT/MEL/MI



- → 32 Quadrupoles became available after the closing of the SUPER ACO ring at LURE/Orsay in 2003
- → Letter of intention from the DG has been signed in 2004
- → LURE has received the green light from the French authorities for dismantling only end of September 2005
- ➔ An European "Call for Tender" for the dismantling work has been sent out by LURE this month (delay: 50 days)
- → Therefore: Dismantling and shipment of the first batch (16 magnets) not before end of March 2006
- → ...but: a prototype will be sent as soon as possible to study the necessary modifications to be done at CERN (removal of compensation and sextupole coils, refurbishment of the cooling circuit, modification of the electrical connections, etc...by AB and AT/MEL)
- ➔ Tests and measurement before installation (AT/MEL)





Solid non-laminated yoke for DC operation			
Nominal field gradient	8 T/m		
Nominal current	450 A		
Yoke length	320 mm		
Bore diameter	120 mm		
Integrated field ∫B·dI	3.2 Tm/m		
Resistance	54 mΩ		
Dissipated power	10.8 kW		
Total weight	670 kg		





Quadrupoles from LURE



AT/MEL/MI/tz







- → 26 XC Sextupole magnets (+2 set of spare coils) needed for the combiner ring
- Modified design based on Delay Loop Sextupoles from Frascati
- → Contract with BINP signed in October 2004
- → Laminations still slightly out of tolerance (~ 0.02 mm)
- ➔ 4 half cores (2 magnets) manufactured and mechanically measured
- ➔ 6 coils manufactured and tested
- Magnet assembly and magnetic measurements presently ongoing
- 1 support manufactured
- Production delayed delivery foreseen beginning of 2006







Nominal sextupole gradient	180 T/m ²
Nominal current	280 A
Yoke length	100 mm
Bore diameter	108 mm
Resistance	< 16 mΩ
Inductance	~ 0.93 mH
Dissipated power	1.4 kW
Total weight	60 kg
	and the second se





- → 6 BF bending magnets needed for the TL2 transfer line (5 + 1 spare)
- ➔ Design based on the EPA bending magnets (zero gradient)
- → Magnetic design and Specification already finished by B. Langenbeck
- ➔ Mechanical design (drawings) presently in preparation
- Magnets are needed for 2007
- Manufacturing has to be started beginning of 2006 for a delivery in time



Flux distribution calculated in Opera (by B. Langenbeck)





Nominal field	1.3 T
Nominal current	570 A
Yoke length	465 mm
Gap height	45 mm
Integrated field ∫B·dl	0.611 Tm
Resistance	< 30 mΩ
Inductance	~ 25 mH
Dissipated power	9.3 kW
Total weight	1200 kg

Accelerator

Technology Department



BF Mechanical Layout



AT/MEL/MI/tz





Quadrupoles for TL2



- AT/MEL/MI/tz
- ➔ 16 Quadrupoles and several bending and corrector magnets became available after the closing of CELSIUS in Uppsala/Sweden
- → All magnets have been dismantled and shipped to CERN
- ➔ Arrival at CERN last week
- Modification of the water and electrical connections required (AB)
- Tests and measurement before installation (AT/MEL)
- ➔ Installation in 2006







- AT/MEL/MI/tz
- → 2 Path Length Wiggler needed for the Combiner Ring
- → Manufacturing of 2 wigglers for the DL finished by Sigmaphi/France
- ➔ Both magnets delivered to CERN
- ➔ 1 wiggler already installed in the Delay Loop
- 1 wiggler delivered to AT/MEL workshop for testing
- Water connection missing and coils not correctly fixed
- Therefore: modification and repair required for both magnets







- ➔ Test beam line TBL
 - → 18 Quadrupoles including precision moving tables needed for TBL
 - → Preliminary magnetic design finished by B. Langenbeck
 - ➔ Moving tables designed by CIEMAT
 - Spanish contribution via CIEMAT
 - → Required for 2008
- Two-beam test stand
 - → Beam line design not yet existing
 - → ~12 16 Quadrupoles, 2 4 Dipoles and 6 8 corrector magnets needed (preliminary estimation)
 - ➔ Work not yet started
 - ➔ Swedish contribution (to be confirmed)
 - → Required already for 2007





- All magnets for TL1, TL2 and CR (11 new quadrupoles, 48 refurbished quadrupoles, 26 sextupoles and 33 correctors, 6 dipoles) are funded, contracts are placed and work is progressing
- Magnet production in BINP delayed, but not yet critical
- Magnets for CLEX: magnetic design in preparation
- → Concerns & risks:
 - → LURE guads not available before March 2006 and major modification at CERN still necessary
 - → Magnets for TB test stand already needed for 2007, but the beam line design is not yet ready