


# **HARDWARE STATUS**

**A.Ghigo for CTF3 Collaboration**

CTF3 Collaboration Meeting    Geneva 30/09 – 01/10 2003

# Machine+Building Layout




G. Fontana

A. Zolla

## **Frascati (INFN - LNF) collaboration**

D.Alesini, C.Biscari, R.Boni, A.Clozza, G.Delle Monache,  
A.Drago, A.Gallo, A.Ghigo (resp), F.Marcellini, C.Milardi,  
L.Pellegrino, M.A.Preger, R.Ricci, C.Sanelli, M.Serio, F.Sgamma,  
A.Stecchi, A.Stella, M.Zobov





**Stretcher – Compressor  
Chicane Layout**

# Transfer Line Hardware status

- Transfer Lines magnetic layout **completed**
- Chicane vacuum chamber drawings: **completed**  
(including by-pass)
- TL Vacuum Chambers components ordered:
  - Dipole vacuum chambers (4)
  - Chicane tapered vacuum chamber (3)
  - Pump sections (14 TL+DL)
  - By-pass vacuum chamber (7)
- TL Vacuum Chambers components mechanical drawing ready:
  - Beam position monitor
  - Bellows

## Chicane (arch) beam pipe view







**Chicane horizontal section and vacuum chamber components**

Fontana, Lollo, Zolla


Long tapered central vacuum chamber of the chicane:  
transverse aperture





170 x 74 mm<sup>2</sup>



90 x 37 mm<sup>2</sup>



Tapered vacuum chamber of  
the chicane:  
transverse aperture





Perthometer M1  
Pezzo  
Nome  
#  
Lt 17.50 mm  
Lc 2.500 mm  
Ra 0.405  $\mu\text{m}$   
R Profilo  
Lc 2.500 mm  
VER 1.00  $\mu\text{m}$

Perthometer M1  
Pezzo  
Nome  
#  
Lt 17.50 mm  
Lc 2.500 mm  
Ra 0.216  $\mu\text{m}$   
R Profilo  
Lc 2.500 mm  
VER 0.50  $\mu\text{m}$

First realized aluminum vacuum chamber roughness


$$R_m < .4 \mu\text{m}$$

# Missing Magnets Status

- **22 Corrector magnets:**
  - Request for INFN authorization: 26 June 2003
  - tender request: 15 September 2003
  - contract signature: 15 December?
  - First delivery (Linac+TL): **April-May 2004**
  - Second delivery (DL): October 2004
- **8 Sextupole magnets:**
  - Request for INFN authorization: 7 July 2003
  - tender request: 15 September 2003
  - contract signature: 15 December?
  - First delivery (chicane): **June 2004**
  - Second delivery (DL): December 2004



# Sextupoles magnet assembly drawing




- 6 Quadrupoles Magnets (QL):

- ordered through CERN: July 2003
- Delivery February 2004?

- 1 Wiggler magnet:

- Technical specs and mechanical drawing: November 2003
- Request for INFN authorization December 2003
- Delivery February 2005?

# Delay Loop Layout




# Delay Loop Hardware status

- Delay Loop magnetic layout has been **completed**, some refinements are necessary
- DL Vacuum Chambers components ordered:
  - **Pumping sections**
- DL Vacuum Chambers components mechanical drawing ready:
  - **Beam position monitor**
  - **Bellows**
  - **Dipole magnet vacuum chambers**
- DL 1.5 GHz RF deflector electromagnetic design almost finished
- Injection-extraction region vacuum chamber: **to be studied**


# Electronics and magnets power supplies status

- VME Digitizer boards for BPM and current monitors:  
15 delivered
- VME CPU for data acquisition:  
1 complete system in Frascati lab
- Power supplies list for TL and DL magnets using existing CERN PS has been compiled.
- Signal and power cabling: to be studied
- 1.5 GHz RF components: list in preparation

# Beam position monitor mechanical drawings



**Delay Loop magnetic layout  
with first vacuum chamber  
components**



# Transfer Line and Delay Loop planning

