


Status of CTF3

G.Geschonke
CERN

CTF3 objectives



International Linear Collider Technical Review Committee (SLAC-R-606), 2003 :

R1.1 CLIC accelerating structure, damped, at design gradient and pulse length

- * CTF3 as 30 GHz RF power source as early as possible*
- * 30 GHz test stand, well instrumented, extended exploitation*
- * aggressive structure development*

R1.2 Drive beam scheme with a fully loaded linac

- * CTF3: 150 MeV CLIC: 2 GeV*
3.5 A 4.9 A
3 GHz 937 MHz

R1.3 Power-Extraction Structure (PETS) with on/off capability, damped


R2.1 Validation of beam stability and losses in the drive beam decelerator, and design of a machine protection system

- * benchmark experiments 35 A @ 150 MeV => 150 A @ 2 GeV*

R2.2 Test of a relevant linac sub-unit with beam

- * second beam required (probe beam)*

CTF3 objectives




R1.1 CLIC accelerating structure,

R1.2 Drive beam scheme with a fully loaded linac


R1.3 Power-Extraction Structure (PETS)

R2.1 stability and losses in the drive beam decelerator,


R2.2 Test of a relevant linac sub-unit with beam




Work packages




Meeting on 19.May 2004:
18 delegations from CERN and 11 countries



Work packages



Structures




WP 7

CTF3 Operation



WP 8

30 GHz power source




— OFHC Copper — Alumina-Silicate
— Stainless Steel — 80% BeO/20% SiC
— Molybdenum — Titanium

WP 9

*Cost and manpower of work packages:
Indicative estimate only*

New collaborations: 19. May “status”



1) LNF contribution (beyond DL): **Waiting for approval**

- Optics design for CR and TL1 and TL2 going on between CERN, LNF, Spain ?
- Path length wigglers for CR
- Vacuum chambers for CR and TLs, incl. beam diagnostics (without electronics)

2) Sweden **Waiting for approval**

- TL2 incl. bunch compressor and Two Beam Test Stand: optics design, missing magnetic elements (6 dipoles) and power converters, beam diagnostic equipment,
- TB Test stand: optics, magnets, vacuum, diagnostics (spectrometers, optical screens, BPMs, WCMs, for Probe Beam and Drive beam)
- RF diagnostics and data handling.


3) Spain:

- Ciemat is building corrector magnets (independent of approval of the rest of the programme)

Waiting for approval:

- 2 double septum magnets for CR, based on scaled DaΦne design.
- Ejection kicker for CR
- TBL quadrupoles with precision movers
- RF structure work

New collaborations: 19. May “status”



4) Finland **Waiting for approval**

- power converters for the CR and technology for accelerating structure.

5) France **Waiting for proposal and approval**

- Probe Beam linac (CEA Saclay, LAL)
- Lure magnets

6) NW University Illinois

- beam diagnostics for TBL, **Decision depending on US commitment**


7) Turkey

- Ankara University proposes to send 4 physicists to participate in CTF3, mainly in operation.

8) BINP

- quadrupoles and sextupoles for CR have being ordered from BINP.

Existing collaborations




- Finnish Industry: **One person for CLIC/CTF3**
- INFN: chicane, **DL, optics for CR, Operations support**, RF deflectors 3 GHz
- LAL: **Gun electronics and HV**, pre-bunchers
- Northwestern University Illinois: Drive Beam accelerator, **Beam loss monitoring**
- RAL: Laser development
- SLAC: **RF gun**, Injector design and commissioning
- University Lausanne: PhD student
- Uppsala University: Operations support, **Phase monitor**
- **Many CERN groups**

Photo injector (partly funded by EU)

- LAL: RF gun
- RAL: Laser
- CERN: Photocathodes

The next steps:




28. January 2005 :


CERN DG has called a meeting of the possible collaboration partners

Memorandum of Understanding to be signed by all partners
organization like experiment



Existing installation



Commissioned with beam



Installation status INFN




**Installation finished
Tested with beam in 2004**


Tunable R_{56}
from bunch
stretcher to
compressor

Slide from A.Ghigo

Two-Beam 30 GHz power production in CTF3



High-gradient test stand, CTF2




High-power transfer line

CTF3 linac

PETs branch

CTF3 operating schedule



2004 - CTF 3 - Schedule

10 November 2004

	Jan				Feb				Mar				
Wk	1	2	3	4	5	6	7	8	9	10	11	12	13
Mo			5	12	19	26		2	9	16	23	1	8
Tu												15	22
We													
Th	01.01.2004												
Fr													
Sa													
Su													

CTF3 SHUTDOWN
See planning CTF3 into EDMS

	Apr				May				Jun				
Wk	14	15	16	17	18	19	20	21	22	23	24	25	26
Mo		29	5	Eastr	12	19	26	3	10	17	24	Whit.	31
Tu													21
We													
Th								Ascen.					
Fr		G. Frid											
Sa					1 May								
Su													

Hardware tests (PO, BDI, ...)

HV gun and RF conditioning

CTF3 start with beam in parallel with conditioning

	Jul				Aug				Sep				
Wk	27	28	29	30	31	32	33	34	35	36	37	38	39
Mo		28	5	12	19	26				23	30	6	13
Tu													20
We													
Th								LINAC					
Fr												Jeune G.	
Sa													
Su													

End of installation of the 30 GHz test stand and Frascati components

HV gun and RF conditioning


CTF3 start with beam in parallel with conditioning

	Oct				Nov				Dec				
Wk	40	41	42	43	44	45	46	47	48	49	50	51	52
Mo		27	4	11	18	25	CARE	1	8	15		22	29
Tu													13
We													20
Th													
Fr													
Sa				Open day									
Su													


CTF3 stop

All PS complex stop

CTF3 SHUTDOWN



Plan for 2005




Install and commission:

*Sub-harmonic bunching system
1.5 GHz*

*Delay Loop (INFN Frascati)
(Building modification done)*

Missing accelerating structures(-2)



30 GHz test area


CLEX building

In addition:

add 2 accelerating structures in front of PETS



add collimator in PETS line

Injector issues



Present status:
only 3 GHz bunching system.

For bunch interleaving in
Delay Loop the bunches
have to be “phase-coded”




*Base line design: Thermionic injector
with Sub-Harmonic Bunchers.
design finished*

adopted solution

*3 Travelling wave buncher structures
driven by three 40 kW Travelling
Wave Tubes*



Everything on order



6-cell 1.5 GHz buncher
structure (being built)

To be installed for start-up 2005


Delay Loop



Winter:
Infrastructure
most magnets


Summer:
vacuum
septa
RF deflector

CTF3 operating schedule





2005 - CTF 3 - Schedule



17th November 2004



Tentative layout for CLEX floor space



CTF3 programme



From collaborations:
Probe beam linac ?
Two-Beam test stand ?

**Magnets available/ordered/INFN
wiggler(s)**

from Collaborations:

Vacuum chambers ?


Power supplies ?

Beam Diagnostics ?

Kicker ? (CERN fall-back)

Septa ?


Photo Injector




In parallel:

Development of Photo injector

Plan to install instead of Thermionic injector in 2007.




Conclusion



- Programme assured up to including Delay Loop
- Very ambitious programme
- Many open questions, in particular concerning benchmarking experiments
- Completion within time scale possible with and more collaborations

**Highly motivated team,
excellent collaboration between all partners**

Planning



	2004	2005	2006	2007	2008	2009
Drive Beam Accelerator	■					
30 GHz high-gradient test stand	■	■				
30 GHz high-gradient testing (4 months per year)		■				
<i>R1.1 feasibility test of CLIC accelerating structure</i>				■		
Delay Loop	■	■				
Combiner Ring	■		■			
<i>R1.2 feasibility test of drive beam generation</i>				■		
CLEX		■	■			
<i>R1.3 feasibility test of PETS* structure</i>				■		
Probe Beam			■	■		
<i>R2.2 feasibility test of relevant CLIC linac sub unit</i>					■	
Test beam line		■	■	■	■	
<i>R2.1 Beam stability bench mark tests</i>					■	■