

CT line commissioning

C. Biscari

TEAM

LNf

Alesini, Benedetti, Biscari, Castellano, Drago, Filippetto,
Ghigo, Marcellini, Milardi, Preger, Sgamma, Serio, Zobov

CERN

Corsini, Lefevre, Tecker, ...

CT installation and alignment

- Started at Linac completion – about 1 month
- Francesco Sgamma with three people in average

Alignment to be completed:

(mm)	$\Delta s <$	$\Delta x <$	$\Delta y \ll$
Dipoles	0.3	0.2	0.1
Quads		0.2	0.1

1/3 of present LNF part




**Stretcher – Compressor
Chicane Layout**

CT commissioning schedule

Week	Date	Dedicated time (days)	2-3 LNF people per week
40	29-30 Sept	2	First beam in the chicane
41	4-9 October	2	Beam through bypass Emittance measurements, quad scans Rf deflector on – phase scan at bpm
42	11-15 October		BPI, SLM installation Software
43	18-22 October	2	Beam through bypass Beam through chicane Check of dispersion function
44	25-29 October	1	Emittance measurements
45	1-5 November	2.5	Beam through bypass Check of BPIs Bunch length measur after bypass
46	8-12 November	2.5	Bunch length measurements with different R56 setups

CT line diagnostics






Magnetic bunch compression (stretching)




$$c \Delta t = R_{56} \Delta p/p$$



$$R_{56} = \int \frac{D}{\rho} ds$$

$$R_{56} > 0$$





$$R_{56} < 0$$







$\delta_{\epsilon} / p_{oc} = 0.$

Table name = TWISS





$\delta_{\epsilon} / p_{oc} = 0.$

Table name = TWISS





$\delta_{\epsilon} / p_{oc} = 0.$

Table name = TWISS





$\delta_{\epsilon} / p_{oc} = 0.$

Table name = TWISS





$\delta_{\epsilon} / p_{oc} = 0.$

Table name = TWISS





$\delta_{\epsilon} / p_{oc} = 0.$

Table name = TWISS





$\delta_{\epsilon} / p_{oc} = 0.$

Table name = TWISS




$$\delta_{\epsilon} / p_{oc} = 0.$$

Table name = TWISS





$\delta_{\epsilon} / p_{oc} = 0.$

Table name = TWISS





$\delta_{\epsilon} / p_{0c} = 0.$

Table name = TWISS





$\delta_{\epsilon} / p_{oc} = 0.$

Table name = TWISS



$\delta_{\epsilon} / p_{oc} = 0.$

Table name = TWISS






$\delta_{\epsilon} / p_{oc} = 0.$


Table name = TWISS

First tests with the beam

- Dipole polarities
- BPMs calibrations
- Synchrotron radiation ports and OTRs



2 - Beam transport through CT line - BPM signals vs. time



Synchrotron radiation monitors

High dispersion point -

- 1 mirror
- Reflections from the line behind gives background
- Camera spoiled by radiation
- Need of more mirrors and thin slits

Low dispersion point



- 2 mirrors
- Less radiation
- Installed a slit but not well aligned.
- Need of better alignment, obscuring of the vacuum chamber, more mirrors

OTRs

- **On the straight line - MT0435**
- **Two screens : Al and C**
- **Al : for low intensity beam, used at the very beginning for first passage of the beam**
- **C: used for bunch length and emittance measurements**

- **After the spectrometer – MT0455**
- **Dispersion not too high (0.5 m)**
- **Need of increasing the distance between dipole and screen for higher D**
- **Problems with the flatness of the screen**

3 - Emittance and twiss function measurements on MT0435






Optimizing the bunch length in CTF3



DBA


short bunches are good for transverse stability
& larger correlation for the same total energy spread



Bunch length in DL and CR
~ 2 mm rms

Bunch length from injector
1 to 1.5 mm rms

Bunch length in DBA
0.5 to 1.5 mm rms



Bunch length needed for 30 GHz
power production
~ 0.5 mm rms

DL and CR

long bunches are good to avoid CSR and impedance effects
max bunch length limited by injection with RF deflectors
energy spread limited by the momentum acceptance of the
ring and the transfer lines




Phase space before the compression chicane




2

The beam is accelerated in a first linac section. A correlated energy spread is introduced by the combination of off-crest acceleration and short-range wake-field.




Longitudinal phase space distribution before the compression chicane



Longitudinal short-range wake-field in the linac and RF field (-11° off-crest)

Bunch length measurement set-up



Cycle from
SK02(ns) 003800

Top-Box
Choose (1 to 8) timing(s)

SETUP[1] DUMP_LIN
2004 Nov 10 21:12:46

Snap to Point

SK02(ns) 5561

CT.SVBPM0155S	-3.40387
CT.SVBPM0430S	-3.20625
CT.SVBPM0215H	1.63624
CT.SVBPM0335V	1.28541
CT.SVBPM0430V	1.94229

Link Marker & Cursor

CT.SVBPM0155S - CT.SVBPM0430S - CT.SVBPM0215H - CT.SVBPM0335V - CT.SVBPM0430V

SIGNALS ON BPMS




Image on MTV0435 – rf deflector off



Image on MTV0435 – rf deflector off



Image on MTV0435 – rf deflector off



Image on MTV0435 – rf deflector off



Image on MTV0435 – rf deflector off



Image on MTV0435 – rf deflector on



Image on MTV0435 – rf deflector on



Image on MTV0435 – rf deflector on



Image on MTV0435 – rf deflector on




Image on MTV0435 – rf deflector on




RF deflector

Beam in screen MTV 435, with RF deflector off




RF deflector

Beam in screen MTV 435, with RF deflector on




RF deflector - vert. beam position at BPM0430 vs. phase



Changing phase in RF deflector (385 degrees swing, ~ 5 degrees steps)

Calibration from position at BPM0430 and on MT0435



$$y_{OTR} = Y_{\max} \sin \frac{2\pi}{\lambda} s = Y_{\max} \sin \frac{2\pi}{360} \varphi$$

$$\frac{\partial y_{OTR}}{\partial \varphi} \approx \frac{2\pi}{360} Y_{\max}$$



$$k = \frac{\partial y_{OTR}}{\partial l} = \frac{\partial y_{OTR}}{\partial \varphi} \frac{\partial \varphi}{\partial l} = 3.6 \frac{\partial y_{OTR}}{\partial \varphi} [mm / ^\circ]$$

$$\sigma_{yRFon} = \sqrt{\sigma_{yRFoff}^2 + k^2 \sigma_l^2}$$

Calibrating each measurement it becomes independent of rf power and energy

Image analysis


From the original image....



...we take a region of interest,
remove background and spikes...




... and then we extract information
about the centroid and width of the
beam, averaging 16 shots
for each image.




Beam parameters

- **$Q/\text{bunch} = 1.3 \text{ nC}$**
- **$\text{Train length} = 200 \text{ nsec}$**
- **$N. \text{ of bunches} = 600$**
- **$Q \text{ tot} = 900 \text{ nC}$**
- **$I = 3.8 \text{ A}$**
- **$E = 100 \text{ MeV}$**
- **$\text{Energy spread} = 1\text{-}1.2 \%$**
- **$\text{Initial bunch length} = 5\text{-}6 \text{ psec}$**

LINAC OUTPUT




- **$\text{Acceleration on crest all along the Linac, but on last section (30}^\circ \text{ off crest on the negative side) gives correlation in the longitudinal phase space}$**
- **$\text{Maximum expected compression corresponding to } R_{56} = 0.2 \text{ m}$**




R56


0



ON



0.2



M


T

0

4


3

5




Rf off

0.46





Rf on





R56

0




0.2




Rf off

0.46



Rf on

ELEGANT SIMULATIONS





R56

T_{566}



0

- 20



0.2


- 4



0.46


- 0.8

Longitudinal phase space
t (s)




Rf on
x (m)



Bunch length (mm)




$R_{56} = 0.1$



H Dispersion at OTR



watch-point phase space--input: rDoff.ele.txt lattice: cmisnov_Doff.lte





watch-poi

**Simulation: 2% Energy mismatch
with chicane setup**

$$\sigma_{yRFon} = \sqrt{\sigma_{yRFon}^2 + k^2 \sigma_l^2}$$
$$\sigma_x = \sqrt{\beta_x \varepsilon_x} + D \sigma_E$$

One measurement with negative $R_{56} = -0.2$

30 degrees on the positive side of last section crest
Measured 0.5 mm bunch length as expected




Non linearities in CT line


From last CTF3 coll. meeting

2nd order term depends on the linear optics configuration

Stretcher - compressor



$Dp/p = 1\% \Rightarrow DL = 1 \text{ mm}$





Measurement present set-ups

For diagnostic purpose useful
Adding one sextupole
Looking at the available ones
with large aperture

Simulations for chicane compressor at ATF (BNL)


Input beam Parameters: $E \sim 72 \text{ MeV}$ $Q \sim 200 \text{ pC}$
 $R_{56} = 9.3 \text{ cm}$ $T_{566} = -1.53 \text{ cm}$




	Before Compression	Output without CSR	Output with CSR	Units
RMS bunch length	400	25	24	μm
Peak current	50	1200	1700	A
Energy spread	0.4	0.4	0.4	%
Vertical ϵ_n	1.5	3.1	5.8	mm-mrad
Horizontal ϵ_n	1.5	1.5	1.5	mm-mrad

Will be added


Fine tuning of R_{56} by smoothly tuning
by few % quad currents



$R_{56} = -1$ cm



$R_{56} = 0$



$R_{56} = +1$ cm

Next shifts on CT line

- Measurement of CSR effects on bunch length, energy spread, emittance
- Larger excursions of R56 on the negative side
- Useful to have rf deflector for diagnostics:
New 3 GHz rf deflector for CR?

Comments on the control system from outside

Appreciated

- **Naming-numbering of elements**
- **The set-undo of datasets**
- **The saving of the whole machine parameters**

To be improved

- **Electronic logbook and data accessibility**

Conclusions

Almost all systems have worked properly from the very beginning
All checks of modelling have been successful
Shifts very useful to point out things to be improved

**All of us have enjoyed designing,
constructing,
installing,
commissioning this part**

and thank all CTF3 Cern people