



CTF3 Transfer Line and Combiner Ring

TL1 & CR


L. Rinolfi



CTF3 General Layout




- The transfer line **TL1** will transport, in 2006, the drive beam from the Delay Loop (DL) to the Combiner Ring (CR), preserving its time structure.
- The Combiner Ring **CR** will perform, in 2006, frequency multiplication, from 3 GHz to 15 GHz, and will increase the drive beam peak current from 7 A to 35 A.



Artistic view for TL1 and CR



Former LEP Pre-Injector (LPI) buildings



TL1 length = 34 m

CR length = 84 m


(2 times DL length)

Nominal beam momentum $150 \text{ MeV}/c$.

All hardware compatible with a **maximum** beam momentum of $300 \text{ MeV}/c$.

Nominal repetition rate 5 Hz .

All hardware compatible with a **maximum** repetition rate of 50 Hz .



Overview



Optics

Magnets

Power supplies

Beam diagnostic

Vacuum

RF deflectors

Klystron

Alignment

Civil engineering

Schedule



BPM
BPI
BPR
MTV
PHM
RF P.U.
PMI

Dipoles

Quadrupoles


Sextupoles

Correctors

Septa

Kickers


Wiggler



Optics for TL1



TL1
should be
achromat
and
isochrone



C. Biscari / LNF

Delay Loop




Quad
CT.QDD520


Septum
SHD100




CR




Optics for the CR



C. Biscari / LNF



Dipoles




Type BHE: ex-EPA dipole with pure dipole field

| Type | TL1 | CR | Spare | Comment |
|------|-----|----|-------|-------------------|
| E | 1 | 0 | 0 | Already installed |
| F | 3 | 12 | 1 | All at CERN |

{ For $I = 550$ A:
 $B = 1.4$ T and $dBy / dx = - 1.1$ T/m



Type BHF: ex-EPA dipole with field gradient



Quadrupoles




| Type | TL1 | CR | Spare | Comment |
|------|-----|----|-------|-------------------|
| D | 2 | 0 | 1 | Already installed |
| F | 2 | 8 | 7 | All at CERN |
| G | 1 | 8 | 2 | Ready Spring 2006 |
| H | 4 | 4 | 28 | All at CERN |
| I | 1 | 0 | 29 | At CERN |
| J | 2 | 28 | 2 | Ready Spring 2006 |



Type Q*D:
Scanditronix
quadrupole



Type Q*F:
LIL quad. QN




Type Q*G:
new BINP qad.




Type Q*H:
ex-EPA qad.



Type Q*I:
ex-EPA qad.



Type Q*J:
LURE quadrupole
from S-ACO




Quadrupoles

See also *Magnets* talk by T. Zickler





Some parameters for the 6 families of quadrupoles

| Type | Number | L(m) | R(Ω) | I(A) | P(kW) |
|------|--------|-------|---------------|------|-------|
| D | 2 | 0.200 | 0.050 | 200 | 2 |
| F | 10 | 0.328 | 0.045 | 190 | 1.6 |
| G | 9 | 0.3 | 0.075 | 90 | 0.5 |
| H | 8 | 0.36 | 0.25 | 80 | 1.3 |
| I | 1 | 0.358 | 0.08 | 100 | 0.8 |
| J | 30 | 0.4 | 0.054 | 140 | 1.1 |



Sextupoles




Type X*B

From LNF/INFN specifications


| Type | TL1 | CR | Spare | Comment |
|------|-----|----|-------|---|
| B | 0 | 24 | 2 | Built by BINP / Russia for Spring 2006 |
| C | 1 | 0 | 1 | At CERN |



Type X*C
Ex-EPA



Dipolar correctors




Type DHD / DVD

From LNF/INFN specifications

| Type | TL1 | CR | Spare | Comment |
|------|-----|----|-------|--|
| D | 6 | 24 | 3 | Built by CIEMAT / Spain For Spring 2006 |





See also *Spanish Contribution* talk by L. G. Tabares



Septa




See also *Septa for CR* talk by J. Lucas



| Type | CR | Comment |
|------|----|---|
| SHC | 2 | Septa built by CIEMAT / Spain for Spring 2006 at CERN |
| SHD | 2 | |



Design in collaboration with LNF & CERN



Kickers




See also *Spanish Contribution* talk by L. G. Tabares



Rise time < 30 ns
For both types


| Type | CR | Comment |
|------|----|--|
| KHA | 1 | At CERN (ex-EPA KFE 45) for 2006 |
| KHB | 1 | Built by CIEMAT / Spain for 2007 |



Type KHA:
ex-KFE45
(EPA ferrite)




Type KHB:
from CIEMAT-
(Strip-line)



Wigglers


See also *Status of CTF3 work at INFN* talk by A. Ghigo



| Type | CR | Comment |
|------|---------------|--|
| WHA | 1 (or 2 ?) | Built by Sigmaphi / France 1 already at CERN 1 for Summer 2006 (?) |

Designed by
LNF/INFN


| | | |
|---|-------------------|--------|
| Nom. median plan field | Tesla | 0.6 |
| Nom. magnetic Gap | mm | 40 |
| Wiggler period length | m | 1.6 |
| Number of periods | | 1 |
| Number of full poles | | 1 |
| Number of half poles | | 2 |
| Mechanical wiggler length (inc. clamps) | mm | 1708 |
| Nom. excitation current (full pole) | Amp | 308.25 |
| Current density (full pole) | A/mm ² | 4.36 |
| Nom. Voltage (2 full poles) | V | 12.2 |
| Nom. excitation current (half pole) | Amp | 235.5 |
| Current density (half pole) | A/mm ² | 3.33 |
| Nom. Voltage (4 half poles) | V | 11.3 |
| Nom. total power dissipation | W | 6,410 |



Summary for magnets



| Type | TL1 | CR | Total | At CERN today |
|-------------|-----|--------|-------|---------------|
| Dipoles | 4 | 12 | 16 | 16 |
| Quadrupoles | 12 | 48 | 60 | 37 |
| Sextupoles | 1 | 24 | 25 | 1 |
| Correctors | 6 | 24 | 30 | 0 |
| Septa | 0 | 4 | 4 | 0 |
| Kickers | 0 | 1 (+1) | 2 | 1 |
| Wigglers | 0 | 2 | 2 | 1 |




Power supplies for TL1



| Magnets | Number Power supplies | I (A) | U (V) | Comment |
|-------------|-----------------------|----------------|-------|-----------------------|
| Dipoles | 2 | 300 | 20 | 2 types |
| Quadrupoles | 13 | See next slide | | |
| Sextupole | 1 | 100 | 10 | |
| Correctors | 6 x 2 | 10 | 4 | Horizontal & Vertical |


All new power supplies to be built => Delivery foreseen in June 2006



Power supplies for TL1 (details)



| Magnet | Alim | I_{max} [A] | R [Ω] | U_{max} [V] |
|--------------------------|--------------|---------------|----------------|---------------|
| CT.QDD0520 | CT.QDD0540 | 200 | 0.057 | 11.4 |
| CT.QFD0530 | CT.QFD0550 | 200 | 0.057 | 11.4 |
| CT.BHE0540 CT.BHF0630 | CT.BHE0560-S | 275 | 0.07 | 19.3 |
| CT.QFH610 | CT.QFH610 | 60 | 0.25 | 15.0 |
| CT.XLC615 | CT.XLC615 | 90 | 0.107 | 9.6 |
| CT.QFH620 | CT.QFH620 | 110 | 0.25 | 27.5 |
| CT.QFH640 | CT.QFH640 | 80 | 0.25 | 20.0 |
| CT.QDH650 | CT.QDH650 | 100 | 0.25 | 25.0 |
| CT.QFF660 | CT.QFF660 | 250 | 0.045 | 11.3 |
| CT.BHF0670 CT.BHF0710 | CT.BHF0670-S | 275 | 0.07 | 19.3 |
| CT.QDI680 | CT.QDI680 | 50 | 0.08 | 4.0 |
| CT.QDF690 | CT.QDF690 | 250 | 0.045 | 11.3 |
| CT.QFF720 | CT.QFF720 | 150 | 0.045 | 6.8 |
| CT.QDJ730 | CT.QDJ730 | 275 | 0.05432 | 14.9 |
| CT.QFJ740 | CT.QFJ740 | 275 | 0.05432 | 14.9 |
| CT.QDG750 | CT.QDG750 | 130 | 0.075 | 9.8 |




Power supplies for CR



| Magnets | Number Power supplies | I (A) | U (V) | Comment |
|-------------|-----------------------|----------------|-------|--------------------------|
| Dipoles | 1 | 320 | 140 | At CERN (from LPI) |
| Quadrupoles | 18 | See next slide | | 4 families symmetry of 2 |
| Sextupole | 3 | 150 | 20 | |
| Correctors | 24 x 2 | 10 | 4 | Horizontal & Vertical |
| Septa | 2 | 2100 | 20 | At CERN (from LPI) |
| Wiggler | 2 x 2 | 300 250 | 15 | |


All new power supplies (except for Dipoles & Septa) => Delivery foreseen in June 2006



Power supplies for CR (Quadrupoles)




| Alim | I_{\max} [A] | R [Ω] | U_{\max} [V] |
|--------------|----------------|----------------|----------------|
| CR.QFG0120-S | 100 | 0.15 | 15.0 |
| CR.QDG0140-S | 100 | 0.15 | 15.0 |
| CR.QDF0160-S | 170 | 0.09 | 15.3 |
| CR.QFF0190-S | 250 | 0.09 | 22.5 |
| CR.QFJ0215-S | 200 | 0.21728 | 43.5 |
| CR.QDJ0230-S | 200 | 0.21728 | 43.5 |
| CR.QFJ0245-S | 200 | 0.21728 | 43.5 |
| CR.QFJ320-S | 180 | 0.10864 | 19.6 |
| CR.QDH0340-S | 50 | 0.5 | 25.0 |
| CR.QFF0510-S | 250 | 0.09 | 22.5 |
| CR.QDF0540-S | 170 | 0.09 | 15.3 |
| CR.QDG0560-S | 100 | 0.15 | 15.0 |
| CR.QFG0580-S | 100 | 0.15 | 15.0 |
| CR.QFJ0715-S | 200 | 0.21728 | 43.5 |
| CR.QDJ0730-S | 200 | 0.21728 | 43.5 |
| CR.QFJ0745-S | 200 | 0.21728 | 43.5 |
| CR.QFJ820-S | 180 | 0.10864 | 19.6 |
| CR.QDH0840-S | 50 | 0.5 | 25.0 |



Beam diagnostic

See also *Beam diagnostics* talk by T. Lefevre



| Type | CT + TL1 + TL2 | CR | Comment |
|------|----------------|----|----------------|
| BPM | 4 | 5 | CERN design |
| BPI | 7 | 20 | LNF design |
| BPR | 0 | 1 | CERN design |
| PHM | 0 | 1 | Uppsala design |
| MTV | 2 | 3 | CERN design |

BPM = Beam Position Monitor (Φ 40 mm)

BPI = Beam Position Monitor (section 90 x 40 mm)


BPR = Beam Position Monitor (for bunch length behavior)

RF P.U. = RF Pick-up (for bunch length measurement)

PHM = Phase Monitor (frequency measurements for recombination)

MTV = Ensemble camera & mirrors (for synchrotron light or Transition radiation)

PMI = Radiation monitors





Beam diagnostic (BPI)




Beam Position Monitor (BPI)

27 BPI are necessary for TL1 and CR


The LNF/INFN design for the magnetic chicane and Delay Loop could be used






Beam diagnostic (MTV)

Synchrotron light output from a dipole



Camera




Vacuum


See also *Status of CTF3 work at INFN* talk by A. Ghigo





- The vacuum chamber components should have a **minimum contribution to the impedance** of the ring
- **Aluminum alloy** minimize the resistive wall effect.
- Typical cross sections: 100 mm x 40 mm (dispersion regions) and 40 mm x 40 mm (non dispersive regions)



Vacuum chambers, pumping ports and bellows designed, built and installed by LNF / INFN for the Delay Loop



RF deflectors



from LNF/ INFN Italy

$$\phi \approx 585 \frac{\sqrt{P}}{E}$$

Nominal deflection angle $\Phi = 12.5$ mrad
 Nominal Beam Momentum $E = 150$ MeV/c
 Nominal input power $P = 10$ MW


Maximum Beam Momentum $E = 300$ MeV/c
 Maximum input power $P = 40$ MW

Both RF deflectors conditioned up to 13 MW for the CTF3 Preliminary phase






- 1) Reduce deflection angle with a bump close to the septum
- 2) Use the pulse compressor LIPS on MKS14


L. Rinolfi




Klystron

See also *High Power RF* talk by G. McMonagle






Alignment



Thanks to Survey group (TS/SU), some crucial gymnastic is performed to align all components to:

$\pm 0.1 \text{ mm}$




Civil engineering




CTF3

Civil engineering
for 2006



See also *Radiation issues* talk
by M. Rettig

See also *Safety policy* talk
by S. Doebert





TL1 names




All elements have
prefix: CT.*** ****


S







CR names





CTF3 Schedule 2006





Conclusion



- 1) Installation of TL1 and CR will start in January 2006.
- 2) Many components are already at CERN.
- 3) From February onwards, the installation could continue in parallel with beam running to produce 30 GHz RF power.
- 4) The last component should arrive in June 2006 assuming that contributions from Institutes are signed and effective.
- 5) Under these conditions the commissioning of TL1 and CR could start in **September 2006**.