


# Status of CTF3

G.Geschonke  
CERN

# Plan for 2005




## *Install and commission:*

*Sub-harmonic bunching system  
1.5 GHz*

*Delay Loop (INFN Frascati)  
(Building modification done)*

*Missing accelerating structures(-2)*



*30 GHz test area*



*CLEX building*

*In addition:*

*add 2 accelerating structures in front of PETS*

*add collimator in PETS line*

# Sub - harmonic bunching system




one of three buncher cavities


- ☺ Three Sub-harmonic bunching cavities built and installed
- ☹ RF power source:
  - 4 Travelling Wave Tubes purchased
  - 1 failed (guarantee)
  - 1 broke in transport
- ☹ ☹ HV supply: Manufacturer late delivery foreseen in August, still not received the first one hope to receive one before end of 2005



phase coding could not be done.  
everything else (low level RF) ready.



# Install missing accelerating structures





☺ Accelerating Structures installed according to plan.

Total installed now:

2 in injector


14 in Drive Beam Linac

2 not installed, klystron used for RF deflector experiment



DBA accelerating structures


- ☺ Move 2 accelerating structures before PETS tank → higher energy
- ☺ Change 3 GHz RF power distribution: All accelerating structures for 30 GHz power production can be powered with 50 Hz rep rate.



Linac tunnel





# Delay Loop



**One of the highlights of this year**

**Full responsibility of INFN Frascati**


**→ talk by Andrea Ghigo**



**Dec.2004**



# Delay Loop



overall responsibility: INFN

## INFN



optics  
vacuum system  
beam diagnostics  
sextupoles  
wiggler  
corrector magnets  
1.5 GHz RF deflector  
waveguides  
installation

## CERN

dipoles, quadrupoles, correctors  
septa  
power converters  
controls  
vacuum control, pumps  
1.5 GHz klystron/modulator, low level RF  
beam diagnostics (part)  
alignment  
infrastructure, cabling, installation support

Installation basically complete, a few beam position monitors missing  
**First Beam circulated on 24.11.**  
(without RF deflector so far)


# 30 GHz test area



30 GHz power production now operational for the CLIC accelerating structure programme.


More than 90 MW produced from “PETS”

very promising results → Walter Wunsch / Alberto Rodriguez






# CLEX building




*Very tentative layout for CLEX floor space*



8 m wide, 40 m long  
partly covered by  
klystron gallery


Status:  
Building layout defined  
Design advancing,  
construction during 2006

→ Hans Braun






# Photo Injector




In parallel:  
Development of Photo injector  
Plan to install instead of Thermionic injector in 2007.

Financed largely by EU (PHIN)  
Laser: RAL  
RF gun: LAL  
Photocathodes: CERN

Developments going on, tests scheduled to start mid 2006



# Done in 2005




✓ *Install and commission:* ?

*Sub-harmonic bunching system* ✓  
*1.5 GHz*

*Delay Loop (INFN Frascati)* ✓  
*(Building modification done)*

*Missing accelerating structures(-2)* ✓





*30 GHz test area* ✓

*CLEX building* ✓

*In addition:*  
*add 2 accelerating structures in front of PETS* ✓  
*add collimator in PETS line* ✓

# Operation




Very little time this year for operation: 13 weeks  
 Split between machine studies and 30 GHz operation

- Consolidation of operation  
 many sources of jitter / instabilities removed
- Achieved stable operation for 30 GHz conditioning



**Major results:**  
 Beam into Delay Loop  
 very promising 30 GHz conditioning

## Lessons:

- Installation takes longer than foreseen
- Installation in summer cannot be avoided
- separate areas such that 30 GHz work can continue during installation




# CTF3 programme





# Collaborations




- Finnish Industry: One person for CLIC/CTF3
- INFN: Bunch lengthening/compression Chicane, Complete responsibility for Delay Loop, Optics for Combiner Ring, Operations support, RF deflectors 3 GHz
- LAL: e-Gun for preliminary phase Gun electronics and HV, pre-bunchers
- Northwestern University Illinois: Drive Beam accelerator acc. structure, Beam loss monitoring
- RAL: Laser development
- SLAC: RF gun, Injector design and commissioning
- University Lausanne: PhD student
- Uppsala University: Operations support, Phase monitor
- Many CERN groups

## *Photo injector (partly funded by EU)*

- LAL: RF gun
- RAL: Laser
- CERN: Photocathodes


# Collaborations for Accelerated Programme





Two meetings at CERN:

19. May 2004 : present work packages  
18 delegations from CERN and 11 countries


28. January 2005  
expressions of interest



- Memorandum of Understanding drafted organisation like experiment
- Addendum of MoU signed so far by 8 partners,
- Draft proposal by 4 institutes.
- Discussions with 4 institutes
- First meeting of CTF3 Coordination Committee on **30. November 2005** with signature of MoU.




# Collaboration status



		spent up to end 2004		pledged for 2005-2009	
		manpower my	cost kSFr	manpower my	cost kSFr
<b>Addendum signed</b>					
<b>Helsinki Institute of Physics (HIP)</b>	specialist in micro machining technologies for CLIC structure developments industrial and academic partners			3	
<b>Budker institute of Nuclear Physics (BINP)</b>	11 quadrupoles, 26 sextupoles future: more magnets as required according to the same conditions.				270
<b>Northwestern University Illinois</b>	one accelerating structure beam loss monitor		100		50
	total manpower	2		1	
	RF pick-up for bunch length				100
<b>CERN</b>	existing facilities		40'000		
	new equipment		16'000		
	total manpower	100			
	power converters				860
	waveguides				100
	CLEX				2'500
	technical services				2'500
	project management				
	TL1 and CR				600
	magnets for CR				330
	vacuum equipment for CR				200
	installation TL1 and CR				1'600
	Controls CR				100
	CTF3 commissioning, testing				
	accelerating and PETS development				4'000
	total manpower			125	
<b>Ankara University</b>	manpower for CTF3 operation	0.25		5.00	
<b>IAP</b>	30 GHz power source Manpower and material , ISTC 227k\$ included				1'024
<b>SLAC</b>	electron gun triode (long term loan) injector design and commissioning		320		
		3			
<b>JINR Dubna</b>	Manpower for automatic conditioning		114		15

# Collaboration status



<b>Draft addendum</b>					
<b>France</b>	electron guns and pre-bunchers (LAL)	13	100		
	BPM electronics IN2P3 LAPP			2	150
	Probe Beam Linac CEA			30	1'950
	Probe Beam photo injector IN2P3 LAL			2	248
<b>CERN</b>	Probe beam linac				2'000
	30 GHz power source( ISTC contribution)				75
<b>INFN</b>	Delay Loop	25	4'000		
	vacuum chamber TL1 and CR			4	900
<b>Spain</b>	15 qadropoles for TBL + precision tables				
	2 Septa for CR				
	Extraction kicker for CR				
	HV pulser for kicker				
	32 corrector magnets for CR				
	PETS design				
	Contribution to BPM design for TBL			4	2'000

## Under discussion

**India** TL2 design,  
Alu vac chambers for TL2


**Sweden** Two Beam test stand

**UK** Beam Instrumentation line,  
Studies

**RAL** Laser for photo injector




# Next steps: 2006



- Fully commission Delay Loop ✓
- Separate Linac from rest of machine ✓
- 30 GHz power testing ✓
- Construction of CLEX building ✓
- Install and commission Combiner Ring

→ Louis Rinolfi



## Combiner Ring and TL1:

Optics: INFN ✓

Magnets: BINP/CERN/Lure/CIEMAT/  
INFN ✓

Power supplies: CERN ✓

RF deflectors: INFN ✓

Septa: CIEMAT MoU not signed yet

Kicker: CIEMAT/CERN ✓

pulsar: CIEMAT/CERN ✓

3 GHz source: CERN ✓

Controls: CERN ✓


BPM electronics: LAPP / CERN ✓

Vacuum chamber + BPM: INFN


MoU not signed yet

If the expected contributions will be provided, the Combiner Ring will be built to schedule

# Next steps: 2007



replace Thermionic e-gun by photo injector ✓  
(EU, RAL, LAL, CERN)



## TL2 (2007)

Optics **India ?**

Magnets: CERN, Celsius, CIEMAT, 6 dipoles



Vacuum system: **India ?** 50 m alu chamber, shielded bellows + pump ports,  
BPM pick-ups

Vacuum pumps and control →

Power supplies: CERN ✓


BPM electronics : LAPP ?

# Next steps: CLEX



Construction during 2006  
installation of equipment from  
2007 - 2009


# Project status CLEX



## TBL

- Design: CERN, ????
- Benchmarking experiments : CERN, ????
- Magnets CIEMAT, ????
- Power supplies CERN ???
- Beam diagnostics Spain ????
- vacuum system ????

Building: CERN



1 m wide  
passage all  
around



**Instrumentation Test Beam**  
(not presently in base-line project)  
Great Britain ?

**30 GHz Test stand:**  
Uppsala University ?  
CERN

**Probe Beam**  
Dapnia / LAPP / LAL  
CERN ?



# Operation




**WP 8**

**CTF3 Operation**

**Missing about 25 man-years for continuous operation**

# Conclusion



- **Programme basically on schedule:**
  - Installation on time**
  - Commissioning of existing hardware still to be finished**
- **Combiner Ring and TL1 assured, provided that expected (drafted) MoUs become reality**
- **TL2 not yet fully assured**
- **CLEX : some collaborations, some still missing**
- **Operations team required**

**Very ambitious programme, but completion within time scale possible with more collaborations**

**Highly motivated team,  
excellent collaboration between all partners**